



RICHEY BLVD FUEL TANK REPLACEMENT

MILLER O'HERN CONSTRUCTION
395-9479 FAX 495-5139

REQUEST FOR INFORMATION

RFI 2

DATE June 8, 2011

RESPONSE REQUIRED BY: June 14, 2011

SPECIFICATION SECTION: 2554.2.6.A 15192.2.11.A

PLANS SHEET: MP101

QUESTION:

Sheet MP101: The submersible pump schedule calls for 115v single phase pumps. The FE Petro STP75 pump as specified only comes in 220v single phase. The subcontractor states that none of three of the manufacturers listed in the specifications make a 115v pump.

SUGGESTED ANSWER:

Use the 220v pumps and alter the electrical plans to provide the necessary power. There may be an increase in cost from the electrical subcontractor to upgrade circuit breakers and wire.

BY:

DATE:

June 8, 2011

RICHEY BLVD FUEL TANK REPLACEMENT

RFI 2

MILLER O'HERN CONSTRUCTION
395-9479 FAX 495-5139

M3 RESPONSE:

Contractor shall submit 220V submersible pumps. M3 to review subcontractor equipment submittal and issue a sketch of revised drawing at that time.

APPROVED:

Armando Navarro

DATE:

6/10/2011

PAGE 2

